

FREE SAMPLE – Mobile Welding SWMS (1 page)

Andwat Co · Not a complete SWMS · Review against your site before use

Job / task

Task: Site welding / grinding / cutting on structural steel (example only)

Location: Client site – [suburb / building / level] Date: _____

PCBU / business: _____ Principal contractor: _____

High-risk construction work types that apply (tick):

- ☐ Fall > 2 m
- ☐ Near energised electrical
- ☐ Powered mobile plant
- ☐ Confined space
- ☐ Contaminated / flammable atmosphere
- ☐ Adjacent to traffic

Method steps · hazards · controls (example)

Step	Hazard	Control
1. Arrive, induct, set exclusion	Unfamiliar site, traffic, plant	Site induction; cones/tape; spotter if plant mov
2. Isolate & check atmosphere	Fire, fumes, residual vapours	Hot work permit; clear 15 m combustibles; exting
3. Set gear (leads, bottles, screens)	Electric shock, bottle tip, UV	RCD on lead; bottle restraints; flash screens
4. Prep metal / grind	Sparks, noise, eye injury	PPE (goggles, gloves, hearing); fire blanket und
5. Weld / cut	Fume, UV, burns, fire	Upwind / extract; helmet; fire watch named on pe
6. Cool-down & fire watch	Smouldering, delayed fire	Watch ≥30 min after last spark; further checks a
7. Pack up / hand over	Hot slag left behind	Inspect area; close permit; leave extinguisher u

Workers briefed (names / signatures)

1. _____ 2. _____ 3. _____ Supervisor: _____

Want the full editable pack?

This free page is a starter only. The Mobile Welder SWMS Pack (AU) has editable templates for the high-risk triggers fab shops actually hit, plus a job-pack structure for the PC.

Get it: <https://payhip.com/b/irdqV> · Guides: [bishoppjay-del.github.io/andwat-media](https://github.com/bishopppjay-del/andwat-media)

General information only – not legal or WHS advice. Review against your site before work starts.